

Internal Safety & Operations Audit Report Q1 2026

FACILITY: Plant 4 - Heavy Fabrication Bay | **AUDIT DATE:** March 12, 2026

EXECUTIVE SUMMARY & FINDINGS LOG

This report documents internal physical inspections, employee records, and machinery audits conducted during Q1 2026 across Plant 4 facilities. Evidence findings are cataloged below.

1. Leadership & Governance (Section 1.3.0)

Certified Environmental Health & Safety Officer R. Sharma is appointed and maintains active oversight with monthly executive briefings. Certifications are valid through 2027.

2. Worker Personal Protective Equipment (Section 2.1.5)

Helmets and steel-toed boots were distributed to all 88 operators. However, particulate respirator fit-test verification records for the 14 grinding bay workers remain pending.

3. Facility Evacuation Plans (Section 3.1.4)

Exterior muster point in Parking Lot A is marked. However, floor egress maps in primary stairwells are weathered and have not been updated to include the 2025 warehouse expansion.

4. Emergency Egress & Signage (Section 3.2.1)

During the walkthrough, standard painted exit doors were noted. No record or verification of illuminated or battery-backed exit signs was found in facility inspection files.

5. Emergency Evacuation Drills (Section 3.5.1)

No plant-wide emergency fire drill was conducted in the preceding 12 calendar months. Facility records show the last full evacuation simulation took place on November 14, 2024.

6. Portable Fire Extinguisher Provision (Section 4.1.2)

14 Type-ABC fire extinguishers are mounted across Shop Floors A and B at measured intervals of 18 meters with clear unobstructed pathways.

Internal Safety & Operations Audit Report Q1 2026 - Part II

7. Fire Extinguisher Periodic Inspection (Section 4.1.8)

Physical inspection tags on all 14 extinguishers show inspection dates from August 2025 (>7 months ago). Overdue for the mandatory 6-month hydrostatic and pressure recertification.

8. Machinery Safeguards & Interlocks (Section 5.1.9)

Hydraulic stamping press interlocks were verified operational. However, optical light-curtain calibration certificates on CNC Units 3 and 4 have lapsed by 45 calendar days.

9. Electrical Switchgear & Panel Inspection (Section 5.3.4)

General maintenance log mentions routine panel check on page 12. However, thermographic infrared survey images and licensed electrical engineer sign-offs are missing.

10. Workforce Safety Training (Section 6.1.0)

Training matrix in Appendix C confirms 88 of 88 floor operators completed the 2026 Safety Induction Modules with documented test scores and signed attendance logs.

11. Medical First Aid Stations (Section 7.4.2)

6 First Aid boxes checked and replenished on February 28, 2026. Antiseptics, burn dressings, and eye wash bottles are within valid manufacturer expiration dates.

12. Incident & Near-Miss Documentation (Section 8.2.0)

A digital log is maintained for severe injuries. Near-miss events and minor cuts are currently recorded in informal paper shift logbooks and not consolidated into the central register.